

EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to road, Construction of culverts and drains in Varadarajanagara Gangamma Temple Road in ward no. 11, Vidyaranyapura sub division.
2	Amount of Work Portion	1199854.00
3	Estimated Cost	10.00
4	Name of contractor	S. M. Varadharajappa
5	Agreement No.	116/ 03.08.12
6	No. and date under which work order issued	116/ 03.08.12
7	Time limit originally fixed for completion	03.10.12 (60 days)
8	Date of application by the contractor for granting extension of time	03.10.12
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	1550 ~~1550~~ days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	-
20	Whether notice as per clause of contract has been issued.	100
21	Remarks of the AEE and the daily rate of penalty proposed	Due to site Dispute Hence EOT is recommended for Sanction without penalty
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division
ಬೈತಾರಾಯನಪುರ ವಿಭಾಗ
ಬಿ.ಬಿ.ಸಿ.ಸಾ. ಮಂಗಳೂರು

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97
"EOT Granted for 1550 days"

Chief Engineer
Yelahanka Zone, Bangalore-92
Yelahanka Zone
Jhalga Road, Bangalore Mahanagara
Bangalore 93